

GIBA Toll Building Alterations and Reroof Project
Update 11/30/17
Contract Duration: 90 days from permit issue date of 9/29/17

Week Eight:

The contractor is preparing the toll plaza for painting and the metal roof panels arrived today. After the final paint coat and installation of the metal roof panels, the scaffolding will be removed. The job should be complete within the next few weeks.



During active construction hours Monday-Friday two on island traffic lanes will remain open with the exception of material deliveries or equipment shifts. There will be lane shifts during the course of the project therefore all traffic should approach the toll plaza at 5 mph. Workmen will be present and the speed limit will be strictly enforced.